

## WEEKLY WELL ACTIVITY REPORT

### PETROLEUM INDUSTRY ACTIVITY REPORT

(January 1/09 – July 27/09)

<u>DRILLING ACTIVITY</u>	to July 27/09	To July 28/08	2008 Total
Drilling Licences Issued	131	193	332
Licences Cancelled	1	14	25
Vertical Wells Drilled	20	119	186
Horizontal Wells Drilled	93	60	127
Stratigraphic Test Holes Drilled	0	2	3
Wells Drilled - Total	113	181	316
No. of Metres Drilled	216 871	244 835	457 575
Wells Re-entered	2	4	4
Wells Being Drilled	18	5	0
No. of Active Rigs	9	7	0
Wells Licenced but Not Spudded	45	38	38
Wells Completed as Potential Oil Wells	115	177	291
Wells Abandoned Dry	0	3	19
Wells Drilled but Not Completed	0	1	0
Other Completions	0	4	10
New Wells on Production	50	113	264

### GEOPHYSICAL ACTIVITY

Geophysical Programs Licenced	3	6	14
Licences Cancelled	0	0	0
Kilometers Licenced	558	1 421	3 080
Kilometers Run	447	1 301	2 606

	2009	2008
<u>OIL PRICES (Average)</u>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)
Month of May	400.95 (63.71)	747.86 (118.84)
Month of June	459.18 (72.97)	814.67 (129.46)

	2009	2008
<u>OIL PRODUCTION (M3)</u>		
Month of March	120 086.6	118 703.6
Cumulative Thru March 31	353 031.9	345 332.4



## WEEKLY WELL ACTIVITY REPORT

27 July 2009

Lic. No.: 6877

CNRL Pierson HZNTL 3-25-2-29 (WPM)  
UWI: 102.03-25-002-29W1.00

Finished Drilling: 23-Jul-2009  
Total Depth: 1652.00 m  
Rig Released: 24-Jul-2009  
Status: Completing (COMP)  
Completing: 24-Jul-2009

Lic. No.: 6885

EOG Waskada Prov. HZNTL A3-11-2-25 (WPM)  
UWI: 102.03-11-002-25W1.00

Revision to Report of: 12-Jan-2009  
Contractor: **Savanna Drilling Limited – Rig. #435**

Spud Date: 22-Jul-2009  
K.B. Elevation: 476.63 m  
Surface Casing: 219.10 mm @ 202.00 m with 12.0 t  
Intermediate Casing: 139.70 mm @ 1651.00 m with 51.0 t  
Finished Drilling: 25-Jul-2009  
Total Depth: 1651.00 m  
Rig Released: 27-Jul-2009  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 27-Jul-2009

Lic. No.: 6927

T. Bird et al South Kirkella RE6-16-11-29 (WPM)  
UWI: 100.06-16-011-29W1.02

Status: Capable Of Oil Production (COOP)  
Capable Of Oil Production: 24-Jun-2009  
Field/Pool Code: 99 62N

Lic. No.: 6938

EOG Waskada HZNTL 2-7-1-24 (WPM)  
UWI: 102.02-07-001-24W1.00

Intermediate Casing: 139.70 mm @ 1643.50 m with 53.0 t  
Finished Drilling: 20-Jul-2009  
Total Depth: 1650.00 m  
Rig Released: 22-Jul-2009  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 22-Jul-2009

Lic. No.: 6945

EOG Waskada HZNTL A1-8-1-24 (WPM)  
UWI: 103.01-08-001-24W1.00

Status: Completing (COMP)  
Completing: 23-Jul-2009

Lic. No.: 6946

EOG Waskada HZNTL B16-5-1-24 (WPM)  
UWI: 104.16-05-001-24W1.00

Status: Completing (COMP)  
Completing: 22-Jul-2009

Lic. No.: 6947

Fairborne Tilston Prov. HZNTL 3-34-6-29 (WPM)  
UWI: 100.03-34-006-29W1.00

Intermediate Casing: Run  
Finished Drilling: 23-Jul-2009  
Total Depth: 2428.00 m  
Rig Released: 25-Jul-2009  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 25-Jul-2009

Lic. No.: 6957

EOG Waskada HZNTL 8-7-1-24 (WPM)  
UWI: 102.08-07-001-24W1.00

Spud Date: 22-Jul-2009  
K.B. Elevation: 475.27 m  
Surface Casing: 219.10 mm @ 203.00 m with 14.0 t  
Intermediate Casing: 139.70 mm @ 1651.00 m with 53.0 t  
Status: Drilling Ahead (DR)  
Drilling Ahead: 27-Jun-2009

Lic. No.: 6959

Fairborne Sinclair Prov. HZNTL 13-6-7-29 (WPM)  
UWI: 100.13-06-007-29W1.00

Spud Date: 25-Jul-2009  
K.B. Elevation: 530.02 m  
Surface Casing: 244.50 mm @ 149.00 m with 12.0 t  
Status: Drilling Ahead (DR)  
Drilling Ahead: 27-Jul-2009

Lic. No.: 6966

Tundra Sinclair Prov. HZNTL 16-28-7-28 (WPM)  
UWI: 100.16-28-007-28W1.00

Status: Completing (COMP)  
Completing: 22-Jul-2009

Lic. No.: 6970

CNRL Pierson HZNTL 4-23-2-29 (WPM)  
UWI: 100.04-23-002-29W1.00

Revision to Report of: 22-Jun-2009  
Contractor: **Precision Drilling – Rig. #120**

Spud Date: 24-Jul-2009  
K.B. Elevation: 472.15 m  
Surface Casing: 244.50 mm @ 139.00 m with 16.0 t  
Status: Preparing To Run Casing (PREP CSG)  
Preparing To Run Casing: 27-Jul-2009

Lic. No.: 6972

Tundra Sinclair Prov. HZNTL 5-29-8-29 (WPM)  
UWI: 100.05-29-008-29W1.00

Status: Completing (COMP)  
Completing: 24-Jul-2009

Lic. No.: 6977

EOG Waskada Prov. HZNTL B3-11-2-25 (WPM)  
UWI: 103.03-11-002-25W1.00

Status: Completing (COMP)  
Completing: 21-Jul-2009

Lic. No.: 6978

EOG Waskada Prov. HZNTL C3-11-2-25 (WPM)  
UWI: 104.03-11-002-25W1.00

Intermediate Casing: 139.70 mm @ 1624.00 m with 51.0 t  
Finished Drilling: 21-Jul-2009  
Total Depth: 1624.00 m  
Rig Released: 22-Jul-2009  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 22-Jul-2009

Lic. No.: 6979

Leader Sinclair 2-33-8-28 (WPM)  
UWI: 100.02-33-008-28W1.00

Spud Date: 21-Jul-2009  
K.B. Elevation: 492.66 m  
Surface Casing: 177.80 mm @ 154.00 m with 10.0 t  
Finished Drilling: 24-Jul-2009  
Total Depth: 923.00 m  
Production Casing: 114.30 mm @ 922.00 m with 21.0 t  
Rig Released: 25-Jul-2009  
Status: Waiting On Service Rig (WOSR)  
Waiting On Service Rig: 25-Jul-2009

Lic. No.: 6983      ARC Waskada Prov. HZNTL A14-6-1-24 (WPM)  
 UWI: 102.14-06-001-24W1.00

Intermediate Casing: 139.70 mm @ 2057.00 m with 40.0 t  
 Finished Drilling: 23-Jul-2009  
 Total Depth: 2058.00 m  
 Rig Released: 25-Jul-2009  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 25-Jul-2009

Lic. No.: 6984      EOG Waskada Prov. HZNTL 5-16-1-25 (WPM)  
 UWI: 102.05-16-001-25W1.00 - Leg #1

Revision to Report of: 13-Jul-2009  
 Contractor: **Savanna Drilling Limited – Rig. #435**

Status: Moving In Rotary Tools (MIRT)  
 Moving In Rotary Tools: 27-Jul-2009

Lic. No.: 6989      Tundra Sinclair HZNTL 14-3-8-28 (WPM)  
 UWI: 100.14-03-008-28W1.00

Finished Drilling: 21-Jul-2009  
 Total Depth: 2416.00 m  
 Rig Released: 23-Jul-2009  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 23-Jul-2009

Lic. No.: 6990      Tundra Sinclair HZNTL 1-5-9-29 (WPM)  
 UWI: 100.01-05-009-29W1.00

Finished Drilling: 22-Jul-2009  
 Total Depth: 2330.00 m  
 Rig Released: 23-Jul-2009  
 Status: Waiting On Service Rig (WOSR)  
 Waiting On Service Rig: 23-Jul-2009

Lic. No.: 6993      Tundra Sinclair HZNTL 6-3-8-28 (WPM)  
 UWI: 100.06-03-008-28W1.00

Revision to Report of: 13-Jul-2009  
 Contractor: Trinidad Drilling Ltd. - Rig# 9

Spud Date: 23-Jul-2009  
 K.B. Elevation: 500.24 m  
 Surface Casing: 244.50 mm @ 138.50 m with 12.0 t  
 Intermediate Casing: 177.80 mm @ 1051.00 m with 14.2 t  
 Status: Drilling Ahead (DR)  
 Drilling Ahead: 27-Jul-2009

Lic. No.: 6994	<p>Tundra Sinclair HZNTL 16-3-9-29 (WPM)          UWI: 100.16-03-009-29W1.00</p> <p>Intermediate Casing: 177.80 mm @ 1062.00 m with 13.0 t          Finished Drilling: 24-Jul-2009          Total Depth: 2311.00 m          Rig Released: 26-Jul-2009          Status: Waiting On Service Rig (WOSR)          Waiting On Service Rig: 26-Jul-2009</p>
Lic. No.: 6996	<p>Tundra Daly HZNTL 1-16-10-29 (WPM)          UWI: 100.01-16-010-29W1.00</p> <p>Rig Released: 21-Jul-2009          Status: Waiting On Service Rig (WOSR)          Waiting On Service Rig: 21-Jul-2009</p>
Lic. No.: 6997	<p>T. Bird South Kirkella 9-16-11-29 (WPM)          UWI: 100.09-16-011-29W1.00</p> <p>Revision to Report of: 13-Jul-2009          Proj. TD: <b>1,065.00</b> m (Devonian)</p> <p>Spud Date: 22-Jul-2009          K.B. Elevation: 533.78 m          Surface Casing: 219.10 mm @ 103.00 m with 12.0 t          Finished Drilling: 26-Jul-2009          Total Depth: 915.00 m          Production Casing: 114.30 mm @ 915.00 m with 22.0 t          Rig Released: 27-Jul-2009          Status: Waiting On Service Rig (WOSR)          Waiting On Service Rig: 27-Jul-2009</p>
Lic. No.: 7005	<p>Tundra et al Daly Prov. HZNTL 8-11-10-29 (WPM)          UWI: 102.08-11-010-29W1.00</p> <p>Spud Date: 26-Jul-2009          K.B. Elevation: 526.75 m          Surface Casing: 244.50 mm @ 140.00 m with 12.6 t          Status: Drilling Ahead (DR)          Drilling Ahead: 27-Jul-2009</p>
Lic. No.: 7007	<p>ARC Waskada HZNTL 7-15-1-24 (WPM)          UWI: 102.07-15-001-24W1.00</p> <p>Spud Date: 25-Jul-2009          K.B. Elevation: 523.67 m          Surface Casing: 219.10 mm @ 255.00 m with 19.0 t          Status: Drilling Ahead (DR)          Drilling Ahead: 27-Jul-2009</p>

Lic. No.: 7008

Tundra et al Daly HZNTL 15-15-10-29 (WPM)

UWI: 100.15-15-010-29W1.00

Spud Date: 22-Jul-2009

K.B. Elevation: 526.54 m

Surface Casing: 244.50 mm @ 141.50 m with 13.0 t

Intermediate Casing: 177.80 mm @ 979.50 m with 12.0 t

Status: Drilling Ahead (DR)

Drilling Ahead: 27-Jul-2009

Lic. No.: 7009

Tundra Sinclair Prov. HZNTL 2-22-7-29 (WPM)

UWI: 100.02-22-007-29W1.00

Licence Issued: 21-Jul-2009

Licensee: Tundra Oil &amp; Gas Partnership

Mineral Rights: Crown

Contractor: Trinidad Drilling Ltd. - Rig# 5

Surf. Location: 2B-27-7-29 (WPM)

Co-ords: 60.00 m (N) of (S) boundary of Sec. 27

707.51 m (W) of (E) boundary of Sec. 27

Grd Elev: 517.48 m

Proj. TD: 2,534.00 m (Devonian)

Field: Sinclair

Classification: DEVELOPMENT (Well)

Spud Date: 24-Jul-2009

K.B. Elevation: 521.08 m

Surface Casing: 244.50 mm @ 139.00 m with 16.0 t

Intermediate Casing: 177.80 mm @ 1114.00 m with 14.4 t

Status: Drilling Ahead (DR)

Drilling Ahead: 27-Jul-2009

Lic. No.: 7010

Tundra et al Daly Prov. HZNTL 13-20-9-29 (WPM)

UWI: 100.13-20-009-29W1.00

Licence Issued: 24-Jul-2009

Licensee: Tundra Oil &amp; Gas Partnership

Mineral Rights: Crown

Contractor: Trinidad Drilling Ltd. - Rig# 14

Surf. Location: 4B-20-9-29 (WPM)

Co-ords: 60.00 m (N) of (S) boundary of Sec. 20

170.10 m (E) of (W) boundary of Sec. 20

Grd Elev: 533.48 m

Proj. TD: 2,304.00 m (Devonian)

Field: Daly

Classification: DEVELOPMENT (Well)

Status: Location (LOC)

- END -





